





# Akron Central School District

OACM Meeting Minutes 2023 Capital Improvement Project August 16, 2024

# 1. Phase I – Transportation Facility & Educational Building

- A. SED Review Update
  - SED Review #'s 23-1116 23-1118, submitted on 11/22/2023.
  - SED Architectural Review Complete on 6/18/2024.
  - SED Engineering Review Complete on 7/29/2024.
  - SED PM Approval Pending
    - CPL stated anticipated SED approval the week of 8/19
- B. *Tentative* Bid Timeline (Based on SED Approval)

# note: revisions to schedule made after meeting

- Bid Documents to Print House: 8/30/24
- Advertisement for Bids Finalized: 9/2/24
- Bid Documents Available: 9/4/24
- Advertisement Published: 9/5/24
- Pre-bid Conference: 9/16/24 4PM Auditorium
- Bid Opening: 10/8/24 2PM Auditorium
- Recommendation Letters: 10/11/24
- BOE Award: 10/16/24
- Contractor Notice to Proceed:10/17/24

#### C. Recommended Contract Structure

- Contract #101 General Trades
- Contract #102 Plumbing
- Contract #103 Mechanical
- Contract #104 Electrical
- Contract #105 Theatrical
- Contract #106 P/A & Security (Direct Contract Stark)
- Contract #107 Vehicle Lifts (Direct Contract Filtrek)
- Contract #108 Tennis Courts Repair (Direct Contract TBD)
- Contract #109 Signage (Direct Contract TakeForm)

#### D. Project Alternates/Allowances

- Review project alternates list
  - There were no objections to the proposed alternates list
- Review project contract allowances
  - Electrical allowance for utility work \$15k
  - General Trades allowance for unsuitable soils CPL/CCMG to confirm amount

## E. Project Schedule / Logistics

- Updated Site, Staging & Logistics Drawing
  - There were no objections to the proposed SSL plan
- Draft Project Bid Schedule
  - CCMG currently shows Auditorium scope as summer work. CCMG to confirm equipment lead times and approx. duration with AVL to determine feasibility.
    - ➤ Should construction durations extend beyond the summer period, the District prefers summer start with early fall finish. District needs Auditorium for 2025 Graduation.
  - CCMG to review proposed schedule timeline to confirm attractiveness for bidding
  - CCMG will coordinate with District for any staff or program/event relocations required to facilitate project construction

## F. Project Budget Update

- CCMG to update and break down SED estimate into contract packages
- Team to coordinate with Municipal Solutions on Phase I bid results prior to accepting alternates.

#### G. General Items / New Business

- Printing Service RFP
  - CCMG to send letter of recommendation for Reprocraft
- CCMG to issue additional RFPs for materials testing, bulk asbestos testing / air monitoring, and commissioning
- Builders Risk Policy
- AIA 132 & AIA 232 Insurance/Legal approvals complete
- Set Change Management policy (Target October BOE Meeting)
- Safety and Security
  - CCMG and District to coordinate building access and security for project construction
    - > CCMG to send over typical protocols used in other districts

# 2. Phase II – Site Work and Athletics Complex

#### A. PH II SED Submission

- Status update
  - Summited on 8/19/2024.
- 3<sup>rd</sup> Party Review Discussion
  - CPL noted more information to follow on 3<sup>rd</sup> party guidelines.

## B. PH II SED Estimate

## 3. Next Meeting Dates

A. OACM Meeting – September 20, 2024 at 9:00AM

# **Phase I Project Alternates:**

## **Site Work:**

Tennis Court Resurfacing

## **Elementary School:**

Refinish gym floor 138 Hot water holding tank replacement

# **Middle School:**

Replace Window Shades
Hot water tank valve/damper work

## **High School:**

Gym Lighting Replacements (Gym 2 & 3)
Auditorium Theatrical Lighting & Audio
Basement Corridor Flooring
Floor replacement – Room 219
Tech shop flooring improvements
Pool wall expansion joints
Weight Room HVAC upgrade and ancillary work

## **Transportation:**

Snow Melt Systems (Exterior)
Existing Bus Garage Fiber Cement Panels
Exterior Signage
Bus Wash Equipment
Vehicle Fluid Systems
Bus Lift #2
Generator

# **Morton Building:**

Network Cabling & Cameras



# Akron Central School District 2023 Capital Improvement Project OACM Meeting August 16, 2024

|    | NAME            | COMPANY          | PHONE #                        | E-MAIL ADDRESS                     |
|----|-----------------|------------------|--------------------------------|------------------------------------|
| 1  | Jason R. Miller | Village OF AKRON | C716)403-9090                  | J Miller @ AKRONDOWSTEAD JMF.Co.   |
| 2  | Tom WHITEEOL    | VILLAGE of AKRON | (716) 481-6347                 | TWHITBOCK @ AKRONNEWSTORD JMF. COM |
| 3  | DANTS MO        | BOPFALO WHITELL  | 716 633 5000                   | Drao OBJR.BR                       |
| 4  | Peter Forvestel | Village of Akron | 716 863 (688                   | pterrestel 2@gmail.com             |
| 5  | JASON BENDAMORE | CTL              | (505) TO: 1106                 | JEENEM-TECCROTISM.can              |
| 6  | Phie Bean       | BE               | (716) 633-5300                 | placeme C BER. BIZ                 |
| 7  | PAUL KOWALSKY   | AKRON CSD        | (716)542-5055                  | PROWALSKI Q AKRONKIZ. ORG          |
| 8  | Mark Alexander  | Akron (5)        | (716)542-5012                  | malexandere akronkiz.org           |
| 9  | Andrea Kersten  | 405              |                                | 9                                  |
| 10 | BRIAN MURRAY    | YILL OF AKRON    | 716-628-1279                   | PASTENIES 44@AOL.COM               |
| 11 | Megan Sylles    | CCHG             |                                | •                                  |
| 12 | Mar M. Gmff     | Compres CMG      | (716) 225-2887                 | mgvnff & campus cong. com          |
| 13 | VAVGHN MARALLE  | Campio CMG       |                                | Vmaracle @ Campus cry an           |
| 14 | John Morello    | ACRON HS.        | 716 - 392-6574<br>843-895-3611 | morello ectronicizos               |
| 15 |                 |                  |                                | J                                  |
| 16 |                 |                  |                                |                                    |
| 17 |                 |                  |                                |                                    |